



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work : Package 2 Consists of 3 Works of Rs.1100.00 Lakhs

1. Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division.
2. Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.
3. Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division.

TOTAL ABSTRACT

005 - 20 - 000074.

SECOND & PART BILL



TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

BRUHAT BANGALORE MAHANAGARA PALIKE
BYATARAYANAPURA SUB DIVISION
TOTAL ABSTRACT

Name of work : Package 2 Consists of 3 Works of Rs.1100.00 Lakhs


- 1.Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division
- 2.Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division
- 3.Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division

Job Code :

Name of Agency :- Benaka Developers & Project Pvt.Ltd.

Bill No :- Second and Part Bill

BOQ Item No	Description	Unit	Qty	Rate	Amount	Remarks
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No-19.1&17.4&17.1) 5km lead= 57+2.0x1.28x5=69.80		298.49			
E1	Kogilu and surrounding area		2623.79			
E2	Agrahara and surrounding area		734.18			
E3	Hegdenagar and surrounding area		3281.32			
	Previous Qty		3656.46			
	Present Qty		6937.78			
	Total		8443.14			
	BOQ qty		3656.46	234.00	8,55,611.00	
	Qty to be paid	Cum				
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.27, I.No.5.33 of PW, P&IWTDR SR 2018-19)		0.00			
E1	Kogilu and surrounding area		1160.59			
E2	Agrahara and surrounding area		140.49			
E3	Hegdenagar and surrounding area		1996.01			
	Previous Qty		1301.08			
	Present Qty		3297.09			
	Total		5845.36			
	BOQ qty		1301.08	112.00	1,45,721.00	
	Qty to be paid	Sqm				
3	Removing and resetting of footpath slab (P.No.270, I.No.37.56 of PW, P&IWTDR SR 2018-19)		0.00			
E1	Kogilu and surrounding area		1678.47			
E2	Agrahara and surrounding area		1736.01			
E3	Hegdenagar and surrounding area		2059.29			
	Previous Qty		3414.48			
	Present Qty		5473.77			
	Total		753.30			
	BOQ qty		1305.99			
	Quantity Reserved for Approval in 1st RA Bill		3414.48			
	Quantity Reserved for Approval in 2nd RA Bill		0.00	210.00	0.00	
	Qty to be paid	Sqm				
4	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc.. Complete. 7.5cms thick (P.No.27, I.No.5.31.1 of PW, P&IWTDR SR 2018-19)		1031.40			
E1	Kogilu and surrounding area		1234.85			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		2266.25			
	Present Qty					



[Signature]
 Assistant Engineer

[Signature]
 Executive Engineer

BOQ Item No	Description	Unit	Qty	Rate	Amount	Remarks
	Total		2266.25		18,56,059.00	
	BOQ qty		3313.48		18,56,055.00	
	Qty to be paid	Sqm	2266.25	819.00	18,56,055.00	
5	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per specifications. MORTH Specification No. 408 (P.No.254, I.No.34.1 of PW,P&IWD S.R 2018-19)					
			2.82			
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		2.82			
	Present Qty		2.82			
	Total		9.24		12,735.00	
	BOQ qty		2.82	4516.00	12,742.00	
	Qty to be paid	Cum				
6	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar & stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, HOM, curing complete as per specifications. KBS 5.1.13. cement mortar 1:6(P.No.255, I.No.34.8.2 of PW, P&IWD S.R 2018-19)					
			7.08			
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		5.77			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		12.85			
	Present Qty		12.85			
	Total		9.72			
	BOQ qty		3.13			
	Quantity Reserved for Approval in 2nd RA Bill					
	Qty to be paid	Cum	9.72	4910.00	47,725.00	
7	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, for coping. Including cost of all materials, labour, HOM, curing complete as per specifications. Specification No. KBS 4.1, 4.2(P.No 255, I.No.34.11 of PW,P&IWD S.R 2018-19)					
			1.88			
E1	Kogilu and surrounding area		3.02			
E2	Agrahara and surrounding area		2.55			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		7.46	745		
	Present Qty		7.46			
	Total		2.16			
	BOQ qty		5.30	529		
	Quantity Reserved for Approval in 2nd RA Bill					
	Qty to be paid	Cum	2.16	5645.00	12,193.00	



ಸಹಾಯಕ ನಿರ್ದೇಶಕರು
ಆಯುಕ್ತರ ಕಛೇರಿ
ಬೆಂಗಳೂರು
Assistant Engineer

ಸಹಾಯಕ ನಿರ್ದೇಶಕರು
ಆಯುಕ್ತರ ಕಛೇರಿ
ಬೆಂಗಳೂರು
Assistant Executive Engineer

BOQ Item No	Description	Unit	Qty	Rate	Amount	Remarks
8	34.17 Providing and laying in position plain/Reinforced cement concrete M20 for sub structure/Superstructure works, with cement @ 320 kgs, 20 mm & down size graded granite metal coarse aggregate @ 0.69 cum and fine aggregates @ 0.46 cum machine mixed with super plasticisers @ 3 lts confirming to IS 9103-2008, concrete laid in layers, well compacted and providing weep holes wherever necessary. with necessary scaffolding, form work etc., including cost of labour, HOM curing etc., complete. (P.No.257, I.No.34.17 of PW, P&IWD SR 2018-19)					
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		0.00			
	BOQ qty		24.64			
	Qty to be paid	Cum	0.00	5320.00	0.00	
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200.TMT Bars Fe 500 (P.No.229, I.No.28.8.2 of PW, P&IWD SR 2018-19)					
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		0.00			
	BOQ qty		1.97			
	Qty to be paid	Tonne	0.00	72897.00	0.00	
10	Providing and laying 100mm thick pre-cast cover slabs over drains of width not exceeding 800 mm using M20 concrete reinforced with steel @ 6.00 kg/Sqm, slabs jointed in CM 1:3 proportion and nicely finished including providing holes in the Cover slabs wherever necessary for easy drainage of surface water including of labour, materials, HOM of machineries, curing, lead and lift charges etc, Complete as per MORTH specifications No. 1500, 1700. (P.No.272, I.No.37.66 of PW,P&IWD SR 2018-19)					
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		0.00			
	BOQ qty		83.70			
	Qty to be paid	m	0.00	1099.00	0.00	
11	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:3:4 and 20mm Down size with steel reinforcement including form work curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc complete. As per Engineer incharge					
E1	Kogilu and surrounding area		17.10			
E2	Agrahara and surrounding area		0.00			

Tejus Consultant

ಸಹಾಯಕ ಪ್ರಾಂಶುಪಾಲಕರು
Assistant Engineer
ಪ್ರಾಂಶುಪಾಲಕರು

ಪ್ರಾಂಶುಪಾಲಕರು
ಪ್ರಾಂಶುಪಾಲಕರು
ಪ್ರಾಂಶುಪಾಲಕರು



~~ಸಹಾಯಕ ಅಧೀನಾಂಶಿಕರು~~
Assyistant Engineer


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು - ಪ್ರಕೃತಿ ಸಂರಕ್ಷಣೆ
 Assistant Executive Engineer
 ಜಲ, ಜಲಾಶಯ ಮತ್ತು ನದಿ ಸಂರಕ್ಷಣೆ ವಿಭಾಗ

BOQ No	Description	Unit	Qty	Rate	Amount	Remarks
15	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.158, I.No.21.2 of PW,P&I WTD SR 2018-19)		0.00			
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		48492.70			
	BOQ qty	Sqm	0.00	6.00	0.00	
	Qty to be paid					
16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 Sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.158 I.No.21.7 of PW,P&I WTD SR of 2018-19)		0.00			
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		140091.00			
	BOQ qty	Sqm	0.00	12.00	0.00	
	Qty to be paid					
17	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revision using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-21.17.6)					
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		0.00			
	BOQ qty		1387.84			
	Qty to be paid	Cum	0.00	7284.00	0.00	



[Signature]
 Assistant Engineer

[Signature]
 Assistant Executive Engineer

BOQ Item No	Description	Unit	Qty	Rate	Amount	Remarks
18	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (P.No.171, I.No.21.78.12 of PW,P&I WTD SR 2018-19) As per Issue rate dated: 03/01/2020					
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		0.00			
	BOQ qty		4493.36			
	Qty to be paid	Cum	0.00	8613.76	0.00	
19	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per Sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)					
E1	Kogilu and surrounding area		0.00			
E2	Agrahara and surrounding area		0.00			
E3	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		0.00			
	BOQ qty		4370.50			
	Qty to be paid	Sqm	0.00	458.00	0.00	
0	KSRRB M600-1. Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383) aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. . MORTH V Revision Specification No. 601- IS 456 Table-5. with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver .((P.No.174, I.No.22.1.2 of PW,P&I WTD SR 2018-19)					
1	Kogilu and surrounding area		0.00			
2	Agrahara and surrounding area		0.00			
3	Hegdenagar and surrounding area		0.00			
	Previous Qty		235.34			

[Signature]
Assistant Engineer

[Signature]
Executive Engineer
ಬಾ.ಬಿ.ರಾಯನವರು ಉಪ ನಿರ್ದೇಶಕರು

BOQ m No	Description	Unit	Qty	Rate	Amount	Remarks
	Present Qty		0.00			
	Total		235.34			
	BOQ qty		369.82			
	Qty to be paid	cum	0.00	3730.00	0.00	
21	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum, Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rakers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, including groove cutting charges, joint filler, separation membrane of impermeable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour, hire charges of machineries, all lead & lift charges etc., complete as per specifications. (P.No-182, I No-22.6.1)					
			0.00			
21	Kogilu and surrounding area		0.00			
22	Agrahara and surrounding area		0.00			
23	Hegdenagar and surrounding area		0.00			
	Previous Qty		0.00			
	Present Qty		0.00			
	Total		369.82			
	BOQ qty		0.00	5202.00	0.00	
	Qty to be paid	Cum				
Total Amount (Rs.)					1,51,97,714.00	1,51,97,722.00
Add 12% GST					18,23,725.68	18,23,726.64
Grand Total Amount (Rs.)					1,70,21,439.68	1,70,21,448.64

Round off 1,70,20,000.00



Assist. Engineer
ಬೆಂಗಳೂರು ನಗರ ಸರ್ಕಾರಿ ಮಹಿಳಾ ವಿಭಾಗ

Assist. Engineer
ಬೆಂಗಳೂರು ನಗರ ಸರ್ಕಾರಿ ಮಹಿಳಾ ವಿಭಾಗ